



The purpose of this newsletter is to keep our neighbours updated and informed in respect of progress of construction activities on site and any planned up and coming works on site.

PROGRESS TO DATE

- Road and sewers are progressing well
- New diverted water main has been installed within the housing site and on Gannochy Road
- House foundations and timber kits have started

PROJECT LOOK AHEAD

The water main diversion has taken longer than expected, however, we hope to have these works complete before 21 December when we break up for Christmas which will allow the remaining roads and drainage works on site to commence on our return in the New Year.

Traffic Lights will be ongoing until these works are complete.

Timber Kit works have started with Plots 1 to 5 being erected at the lower end of the site, further kits will be erected as the site progresses in early 2019.

When we return in the New Year there will be road closures in place on Gannochy Road to continue with new drainage installation works, this work will continue throughout January and February.

Once again we apologise for any disruption this may cause during these works.

Construction work will stop on site from Friday 21st December until Monday 7th January.



**Wishing you a Merry Christmas
and a Happy New Year**

www.gannochyhousingexpansion.org.uk