

The purpose of this newsletter is to keep our neighbours updated and informed in respect of progress of construction activities on site and any planned up and coming works



## PROGRESS TO DATE

- Road and sewers are progressing well off and on site
- New water mains diversion works on site and Gannochy Road still ongoing with road closure to Gannochy Road continuing until the end of March
- New pavement and verge works down Gannochy Road, site side, are being formed

## PROJECT LOOK AHEAD

Timber kits are progressing well with slating, 1st fix plumbing and electrical works started on houses at the lower end of the site. This will then allow plasterboard works internally to commence.

Brickwork to houses has begun and timber kit erection works will be ongoing across the site throughout the coming months ahead.

Once the water main diversion works are complete, the site fencing will be moved back to the edge of Gannochy Road and the road itself will be re-opened to traffic.



[www.gannochyhousingexpansion.org.uk](http://www.gannochyhousingexpansion.org.uk)

[www.campionhomes.com](http://www.campionhomes.com)

