

The purpose of this newsletter is to keep our neighbours updated and informed in respect of progress of construction activities on site and any planned up and coming works



PROGRESS TO DATE

- All roads to base on site are now complete including all drainage works installed
- Plots 1 - 5: internal works have commenced with kitchens, skirtings and internal doors and facings being fitted. Decoration works will begin in the next few weeks
- With 50% of the timber kits erected on this project, all internal and external works are progressing well for each plot

PROJECT LOOK AHEAD

As work progresses throughout the coming months, main services on site will be completed which will then allow the electrical, gas and water services to be connected within each property.

Timber kits will continue to be erected and this will then allow all other trades to progress with their works internally and externally.



www.gannochyhousingexpansion.org.uk | www.campionhomes.com